Completion Report

1	Name of Wok	Improvements to Cross road to Munikondappa layout & Muneshwara Nagara in Bagalagunte in Ward No-14		
2	Sanctioned Estimate No.& Date	487/12-13 dt 18.2.2013		
3	Head of Acount which is Chargeable	P-1771		
4	Enstrument Order No. & Date	EE/OD/36/12-13 dt 19.2.13		
5	Name of Contractor	KRDL		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execulation of work	—		
7	Measurement recorded in	M.B. No. 1717		
		Page No. 171621 to 171625		
8	check Measurment of the Asst	M.B. No. 1717		
	Exe. Eng./ Exe.Eng. On	Page No. 171621 to 171625		
9	Name of the Office / Official	AEE (DSD)		
	incharge of the work			
10	a) JUNIOR Eng / ASST. Eng.	D.S. MANTUNATH		
	b) Asst. Exe. Engineer	D.S. MANTUNATH		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
	18-00	~~+9779788~~ 1978068-00	~~+119788/-~~ 1,78068/-	—

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward no.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike.

ಮುಖ್ಯ ಆಡಳಿತಾಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.